



This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

| NOTE: | |
|---------|--|
| SAFFTY. | |

Tests must be carried out after the installation, alteration or repair and before putting back to service.

At all times maintain suitable clearance to all other electrical equipment and verify planned escape routes.

In preparation for the tests, wherever possible, disconnect the cables from the equipment on both sides and make the area safe.



| DATE: | Pro | ject No. | | | | Name of | f Officer | | | | | | |
|-------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|---------------------------------|---------------------|------------------|-----------------------|-----------|--|--|--|
| Transformer Locat | tion: | | | | | | | | | | | | |
| 1. TRANSFORM | 1. TRANSFORMER DESCRIPTION | | | | | | | | | | | | |
| Rated Voltages | | kV | V | Rated kVA | kVA | Stock code | | Serial Number | r | | | | |
| 2. VISUAL INSP | 2. VISUAL INSPECTION AND SAFETY CHECK 1 Check that the installation complies with the distribution construction standards (Part 10 G3) and applicable design drawings. | | | | | | | | | | | | |
| | - | 1 | Check that th | ne installation co | emplies with the di | stribution cons | truction standard | s (Part 10 G3) a | ınd applicable design | drawings. | | | |
| | | 2 | Check that P | ublic Safety has | been considered | (e.g., cabinets | s secured and loc | ked, trip hazard | s removed where app | licable). | | | |
| | | 3 | Check the su | ipply to the trans | sformer, that it is s | witched off an | d isolated as per | switching sheet | and permit. | | | | |
| | <u> </u> | 4 | Confirm (with | approved testi | ng device) that the | ne transformer is de-energised. | | | | | | | |
| Inspect the following Rating plate | g: | 5 | | Ensure that the earth system is complete, undamaged and bonded to earth points. Check 2 m clearance to conductive services or structures, and 15 m clearance to Telstra/NBN pits. | | | | | | | | | |
| Tank and bushTap setting | hings | 6 | | Check that the nearest conductive material is at least two (2) metres away from the earth ring/system (take a photo if possible). Measured distance m | | | | | | | | | |
| Oil level HV termination | ns | 7 | | Transformer voltage rating matches system voltage. Note: Check the correct winding voltage has been selected while installing dual voltage transformer like 6.6-11 kV Tx. | | | | | | | | | |
| LV Busbar bol | | 8 | Transformer | Transformer tap is at the position of previously installed transformer or per network planning requirements. | | | | | | | | | |
| LV terminationNeutral connection | ction | 9 | Transformer | Transformer oil level is satisfactory (if visible). | | | | | | | | | |
| MEN/N-E conr | nections | 10 | Transformer | tank and bushir | ngs in good condit | ion (no oil leak | s). | | | | | | |
| | | 11 | HV cables ar | e correctly rated | d and properly terr | minated, conne | ected on to the tra | nsformer bushi | ngs. | | | | |
| | | 12 | clamped (leg | acy NON-MPS | won't have clamps | s) | | | of HV bushings).and o | | | | |
| | | 13 | | Check where possible LV Busbar bolts/nuts for changes to alignment marks or if nuts are missing (stop commissioning if missing or no longer aligned). | | | | | | | | | |





This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

| | LV cables are properly terminated and connected on fuse-way / MCB (transformer LV bushings for legacy Non-MPS) and cables are clamped (legacy NON MPS won't have clamps) | | | | | | | | | | es 🔲 |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------------------------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------------|------------------|-------------|---------------------------|-------|
| | | 15 | Check the neutral cable | is conne | cted to the neutral b | ar, the earth | cable to the ea | rth bar, and che | ck the MEN | link is connected. | . 🗆 |
| | | 16 | All labels fitted and num | bered co | rrectly. | | | | | | |
| 3. E | EARTH RESISTANCE | rest | | | | | | | | | |
| 1 | Test earth resistance | using o | ne of the following DCT's | and reco | rd value in 3.4. | | | | | | |
| 2 | New earth stakes, use | e HPC-4 | 4DL-07-0004-2014 DCT- E | Earth Tes | sting of Distribution S | Substation, to | test the earths | 5. | | | |
| 3 | Existing earth stakes, | use HF | PC-4DL-07-0037-2017 DC | T- Earth | Testing of Altered Sy | stems, to tes | st the earths. | | | | |
| | Previous test value if | known | =Ω | Measur | ed value | = | Ω | Value acceptat | ole | Yes 🗌 🔠 | No 🗌 |
| 4 | Measured value would be acceptable if below 10 Ohms or a value between 0.8 and 1.2 which is obtained when dividing the Measured value by the Previous test value. Note: If previous test value is not known a value less than or equal to, 10 Ohms is acceptable. | | | | | | | | | | |
| 5 | Earth stake resistance | e above | 10 Ohms or outside of a | an accep | table value must be | communica | ted to the form | al leader or Ass | et manager | | |
| 4. II | NSULATION RESISTA | NCE TE | EST | | | | | | | | |
| 1 | | | | | Ensure that the earth resistance test has been completed with acceptable results prior to commissioning. | | | | | | |
| | | | | | Ensure that the high voltage (HV) and low voltage (LV) windings of the transformer are deenergised. | | | | | | |
| | an insulation resistance reading, test the follow | | , for a minimum of 1 minut | e for a | Disconnect all connections to the transformer's HV bushings, LV cables to the MCCB or Fuse Disconnector as well as MEN links Note: for Legacy Non-MPS – disconnect LV cables to the LV bushings as well. | | | | | | se |
| (Short | circuit all winding term | | the source of the same vo | ltage | Test Conne | ction | Test Voltag | ge Expect | ted Results | Test Res | ults |
| | ogether.) nd of test sheet for conr | nection | points. | | Primary HV to Tan | ık | 2.5 kV | >1, | 000 ΜΩ | | Ω |
| | | | | | Primary HV to Sec | ondary LV | 1 kV | >1 | 00 ΜΩ | | Ω |
| | | | | | Secondary LV to T | ank | 1 kV | >1 | 00 ΜΩ | | Ω |
| 2 | Confirm transformer h | as bee | n discharged after testing. | | 1 | | | I. | | | |
| | 1 | | | | | | | | | | |
| Docume | ent Management DM# 2 | 2733634 | 4 | | | Revision 8 | | | | Page 2 of 8 | |





This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.


5. LV PROTECTION DEVICE CHECK

315 kVA - 3 x 500 A NH3 type fuses installed

630 kVA – TERASAKI TEMBREAK 2 1,600 A MCB set and displayed below (Single/Parallel/Sole Use applications)

Adjustable settings IR Characteristics GF 0.8 2 On 1280 A


Example of setting locations



Confirm that the appropriate LV protection device (and settings) has been installed.

1,000 kVA – "TERASAKI TEMBREAK 1 2,500 A" MCB set and displayed below (Single/Sole Use applications only)

| | Adjustable settings | | | | | | | | | | | | | |
|--------|---------------------|--------|--------|---------|------|---------|--------|---------|--|--|--|--|--|--|
| lo | 11 | T1 | 12 | T2 | Ramp | 13 | lg | Tg | | | | | | |
| 0.8 | 0.8 | 25 sec | 2 | 0.3 sec | Off | 6 | 0.4 | 0.3 sec | | | | | | |
| 2000 A | 1600 A | | 4000 A | | | 12000 A | 1000 A | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | | | | | | |








This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

630 KVA – SCHNEIDER NS1600bN 1600 A MCCB set and displayed below (Single/Parallel/Sole Use applications)

| | Adjustable settings | | | | | | | | | | | |
|--------|---------------------|--------|-----|------|--------|---------|---------|----------------|--|--|--|--|
| IR | TR | Isd | Tsd | Ramp | li | lg | Tg | Rating Plug | | | | |
| 0.8 | 12 sec | 3 | 0.4 | Off | 6 | 0.75(j) | Off | Standard | | | | |
| 1280 A | | 3840 A | | | 9600 A | 1200 A | 0.3 sec | | | | | |









This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

1,000 kVA – "SCHNEIDER NS2500bN 2500 A" MCB set and displayed below (Single/Sole Use applications only)

| | | | • | • | | , | | | | | | |
|--------|---------------------|--------|-----|------|---------|---------|---------|----------------|--|--|--|--|
| | Adjustable settings | | | | | | | | | | | |
| IR | TR | Isd | Tsd | Ramp | li | lg | Tg | Rating Plug | | | | |
| 0.6 | 20 sec | 4 | 0.4 | Off | 4 | 0.45(j) | Off | Standard | | | | |
| 1500 A | | 6000 A | | | 10000 A | 1200 A | 0.3 sec | | | | | |







This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

| 6. | CABLE RECONNECTI | ON | | | | | | | | | | | |
|---------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|-------------------------------|----------------------|-------------------------|--------------------|------------------------|-------------------|-------------|---------------|---|---------|-------|--|
| 1 | Reconnect phase ca | bles, tighten bolts with | recommended tord | que stated below. | | | | | | | | | |
| 2 | Reconnect neutral cables, tighten bolts with recommended torque stated below. | | | | | | | | | | | | |
| 3 | Reconnect neutral-to-earth links, tighten bolts with recommended torque stated below. | | | | | | | | | | | | |
| Sugg | gested bolt torques: M10 stainless steel b M12 stainless steel b M14 stainless steel b M16 stainless steel b | oolts: 66 Nm oolts: 106 Nm | | | | | | | | | | | |
| 7. | HANDOVER OF RESP | ONSIBILITY FOR THE | E COMPLETION O | F SECTION 1 TO | O 6 | | | | | | | | |
| I her | eby certify that section 1 | to 6 has been comple | ted with satisfactor | ry results and trai | nsfer responsibili | ty to the commissionir | ng officer. | | | | | | |
| Test | ing Officer: | | | | | Pay Number: | _ | | | | | | |
| Sign | ature: | | | | | Date: | DD/MM/YY Time: HF | | | | HH:MI | M | |
| | COMMISSIONING AND NOTE Highest risk of | | | | | ace and JRA reflects | potential | hazard. | | | | | |
| | | Check that the HV fu | ses are correct. | | | | | Fuse Rating | | | | | |
| _ | ck that the transformer | Energies the transfor | mer HV as per HV | normal noise) | | |] | | | | | | |
| | not connected to the etwork | Conduct a voltage ar | nd phase rotation to | est on LV side of | transformer, pre | ferably at LV disconne | ct or fuse | box. | • | | | | |
| befor | ck the HV fuse rating re energising the | Test Connection | Value Ranges | Selected Tap Voltage | Test Results | Test Connection | Value R | anges | Sele Tap V | | Test Re | sults | |
| transformer HV Conduct a voltage and phase rotation test on the LV once the transformer is | Red to neutral | | | V | Red to white | | | | | | V | | |
| | White to neutral | 226 – 254 V | V | V | White to blue | 390 – 440 V | | V | | V | | | |
| | gised. | Blue to neutral | | | V | Blue to red | | | | | | V | |
| | | Phase rotation (123 o | or abc or RWB) | | | | Rota | tion | | | | | |
| | | • | | | | | | | • | | | | |





This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

PHASING TEST

Conduct a phasing test at the open points of the LV network, where the LV supply is coming from another transformer.

Conduct the phasing test under switching schedules on points of the LV network where the potential of the energised transformer can be matched with the potential of another energised transformer. This test ensures that the interconnections of transformers are made or can be made for operational purposes.

- If the LV conductors are energised from an interconnected transformer, conduct the phasing test at the new transformer's LV disconnector.
- If the LV conductors are not energised, proceed to section 6 and conduct the phasing test on normally open points where it can be interconnected from another transformer.

| 10. ENERGISATION OF THE LV NETWORK | | | | | | | | | | | |
|-------------------------------------------------------|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|-------------------------|-------------|-----------------|-------------|----|--|--|--|
| | If applicable, ensure all short-circuiting equipment is removed from LV network. | | | | | | | | | | |
| Conduct a voltage and | If applicable, check that the LV fuses are correct | | | | | | | | | | |
| | Energise the LV circuits | s as per LV switching pro | ogram. | | | Program No. | | | | | |
| | | | rmal operating configurat are supplied only from th | | e that the | LV circuits are | not | | | | |
| | | Conduct a voltage test on the LV disconnector of the new transformer to ascertain whether the transformer supply is within statutory limits during load conditions. | | | | | | | | | |
| phase rotation test on the LV once the transformer is | Test Connection | onnection Allowed Range Test Results Test Connection Allowed Range | | | | | Test Result | ts | | | |
| energised. | Red to neutral | | V | Red to white | | | | V | | | |
| | White to neutral | 226 – 254 V | V | White to blue | 390 – 440 V | | | | | | |
| | Blue to neutral | | | V | | | | | | | |
| | Conduct a service conn | nection test on all installa | ations where the service o | connections have been o | disturbed. | | | | | | |
| | Check that all cabinets | are secured and locked. | (If applicable). | | | | | | | | |



Signature:

DISTRIBUTION COMMISSIONING TEST SHEET - NON MPS DISTRIBUTION TRANSFORMER HPC-4DL-07-0021-2014



This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

Date:

11. OPERATIONAL HANDOVER

The commissioning officer must ensure that all checks are completed and the test results comply with the minimum standards. I hereby certify that all sections have been completed with satisfactory results and transfer responsibility to the network operating authority. This equipment is ready to be

SAFELY energised. Commissioning Officer: Pay Number:

1. Ensure the work area is left tidy with no hazards to the public.

- 2. Hand over responsibility to the operating authority
- 3. Return this sheet to the project/working file as a record of commissioning and as a document required for the Handover Certificate.




315-1000kVA Non-MPS (Legacy)



315kVA Non-MPS



Connection Points Disconnect all cables for testing



Time:

630-1000kVA Non-MPS